

Site visit with the contractors Arc en Ciel Domaine Taanayel on November 3, 2017.

Site visit procedure:

1. Met the contractors at the beneficiary's entrance and discussed the overall project design and the beneficiary's main activities
2. Visited the cattle farm
3. Visited the exact site location (biogas digester and CHP engine) and discussed the technical specifications
4. Visited main distribution board
5. Discussed technical issues and questions with the contractors

Main points discussed (with the presence of the beneficiary representative):

1. Overview on the handling of the manure and transportation to the biogas facility of the different waste material (cow manure, lactoserum and sorted waste), the responsibility of the beneficiary
2. The distance of the cable to the main bus bar (new distance was approximated at 420 m (10% margin))
3. The depth of the electric cable trenches was discussed but no specific depth were determined.
4. Water delivery to the site is the responsibility of the beneficiary. No hot water available. The beneficiary will dig a well (3-6m depth) to provide water to the biogas system
5. Feeding tank to placed above or underground. Not determined from the preliminary design.