



PRE-BID MEETING MINUTES

Rehabilitation of Presidency Building-Ninawa University-West Mosul		Date of Pre-bid Meeting	Sep 11 th , 2019
Location of Pre-Bid Meeting: Ninawa University-Gazlani District-West Mosul			
Date/Time		Name(s) and job title of UNDP Rep.	
Start	End		
10:00 A.M.	12:00 A.M.	Alan Rahman	Consultant Civil Engineer

QUESTIONS AND ANSWERS

Item No:	BIDDER QUESTIONS ASKED	UNDP RESPONSES GIVEN
1	How much the area of temporary facilities? And where located?	The exact area is 40 m2 according to section 1500 of the revised technical specifications that will be provided by Eng. Soran, and for location it will be within the construction site.
2	What type of material used for windows?	The type of material it will thermal aluminum with double glass.
3	Are we need to separate the site from existing building?	The contractor has to isolate the construction site with the existing buildings by using steel frames covered by ply wood along the joint between construction site and existing building.
4	How much is the thickness of the existing raft foundation? Will it be removed all??	The thickness of the existing raft is 60 cm and it will be removed all
5	Where will the dumping site?	The dumping site for usable material it will be in Mosul university dumping site and for other debris it will go to municipality dumping site.

