

## Site Visit Report

**ITB-240/20 - : Rehabilitation of Pharmacy Buildings in Tikrit - Salahuddin Governorate**

### QUESTIONS AND ANSWERS

No.	BIDDER QUESTIONS ASKED	UNDP RESPONSES GIVEN
1	Is removing ducts included?	- Yes, in site preparation
2	Is Epoxy necessary for slab repairs?	-Yes
3	Is plastic paint for the interior walls ?	- Yes
4	Must SBR be used in cement plastering (Cracks)?	- Yes
5	Types of S.D.B in storage building?	- Two types
6	New wirings for storage building?	- Yes
7	Is it necessary to use Bonding for walkways?	- Yes
8	Types of Sus ceilings in administrative building?	- Yes
9	Changing terrazzo tiles in administrative building?	- No, polish of glaze
10	Pipes in R.W Network?	- 6 inch 4 inch
11	Duartion of project?	- 120 Days